

SW 27th / Strander Boulevard Extension Phase 1, Seg 2A March 2014

Construction Update:

- Pump station nearing completion, ready for testing.
- Water main and storm drainage installed.
- Westside bridge completed. BNSF accepted bridge prior to relocation of BNSF tracks to final alignment.
- Excavation for roadway north to Sound Station completed.
- Roadway scheduled to open to traffic in May 2014, pending completion of Sound Transit bridge over SPU water main.
- Illumination conduit being installed.
- Punch list items to occur in May.

Construction Photos



March 7th – Setting of girders for west bridge.



March 26th – Ballast on new west bridge, three days before BNSF tracks were moved to final alignment.



April 9th – Alignment of roadway where it turns north toward the Sound Transit station. (photo looking east)



April 9th – Alignment of pedestrian trail under north end of bridge. New two-lane roadway will go under the south end. (photo looking west)